

Community of Paradise Options Study

ID	Task Name	Start	Finish	Predecessors	Timeline											
					Jun	Qtr 3, 2021			Aug	Sep	Qtr 4, 2021		Nov	Dec		
1	Task 1: Options Identification Report	Tue 6/1/21	Fri 8/20/21		[Task 1: Options Identification Report - Gantt bar from Jun 1 to Aug 20, 2021]											
2	Task 1.1: Existing and Future Conditions, Opportunities and Constraints	Tue 6/1/21	Wed 6/30/21		[Task 1.1: Existing and Future Conditions, Opportunities and Constraints - Gantt bar from Jun 1 to Jun 30, 2021]											
3	Task 1.2: Identification of Options	Mon 6/14/21	Fri 7/16/21		[Task 1.2: Identification of Options - Gantt bar from Jun 14 to Jul 16, 2021]											
4	Task 1.3: Options Evaluation Methodology	Tue 7/6/21	Fri 7/23/21		[Task 1.3: Options Evaluation Methodology - Gantt bar from Jul 6 to Jul 23, 2021]											
5	Task 1.4: Report Preparation	Mon 7/12/21	Fri 8/20/21		[Task 1.4: Report Preparation - Gantt bar from Jul 12 to Aug 20, 2021]											
6	Draft Report	Mon 7/12/21	Fri 7/30/21		[Draft Report - Gantt bar from Jul 12 to Jul 30, 2021]											
7	Final Report	Mon 8/16/21	Fri 8/20/21	6FS+10 days	[Final Report - Gantt bar from Aug 16 to Aug 20, 2021]											
8	Task 2: Options Study Report	Mon 8/2/21	Fri 12/17/21		[Task 2: Options Study Report - Gantt bar from Aug 2 to Dec 17, 2021]											
9	Task 2.1: Cost Estimation	Mon 8/2/21	Fri 9/17/21	6	[Task 2.1: Cost Estimation - Gantt bar from Aug 2 to Sep 17, 2021]											
10	Task 2.2: Environmental Analysis	Mon 8/2/21	Fri 9/17/21	6	[Task 2.2: Environmental Analysis - Gantt bar from Aug 2 to Sep 17, 2021]											
11	Task 2.3: Funding Augmentation Analysis	Mon 8/2/21	Fri 9/17/21	6	[Task 2.3: Funding Augmentation Analysis - Gantt bar from Aug 2 to Sep 17, 2021]											
12	Task 2.3: Options Evaluation and Ranking	Mon 9/20/21	Fri 10/29/21	9,10,11	[Task 2.3: Options Evaluation and Ranking - Gantt bar from Sep 20 to Oct 29, 2021]											
13	Task 2.4: Options Report Preparation	Mon 10/18/21	Fri 12/17/21		[Task 2.4: Options Report Preparation - Gantt bar from Oct 18 to Dec 17, 2021]											
14	Draft Report	Mon 10/18/21	Fri 11/12/21	12FS-10 days	[Draft Report - Gantt bar from Nov 12 to Nov 12, 2021]											
15	Final Report	Mon 11/29/21	Fri 12/17/21	14FS+10 days	[Final Report - Gantt bar from Dec 17 to Dec 17, 2021]											
16	Task 3: Stakeholder Coordination	Tue 6/1/21	Fri 12/17/21		[Task 3: Stakeholder Coordination - Gantt bar from Jun 1 to Dec 17, 2021]											
17	Coordination	Tue 6/1/21	Fri 12/17/21		[Coordination - Gantt bar from Jun 1 to Dec 17, 2021]											
18	Public Meetings	Tue 6/29/21	Fri 11/12/21		[Public Meetings - Gantt bar from Jun 29 to Nov 12, 2021]											
19	Meeting - 1	Tue 6/29/21	Tue 6/29/21		[Meeting - 1 - Milestone diamond at 6/29]											
20	Meeting - 2	Fri 8/13/21	Fri 8/13/21	6FS+10 days	[Meeting - 2 - Milestone diamond at 8/13]											
21	Meeting - 3	Fri 10/1/21	Fri 10/1/21	9FS+10 days	[Meeting - 3 - Milestone diamond at 10/1]											
22	Meeting - 4	Fri 11/12/21	Fri 11/12/21	14	[Meeting - 4 - Milestone diamond at 11/12]											
23	Task 4: Project Management	Tue 6/1/21	Fri 12/17/21		[Task 4: Project Management - Gantt bar from Jun 1 to Dec 17, 2021]											
24	Internal and External Project Management	Tue 6/1/21	Fri 12/17/21		[Internal and External Project Management - Gantt bar from Jun 1 to Dec 17, 2021]											